BRUHAT BANGALURU MAHANAGARA PALIKE

COMPLETION REPORT

1	Name of the work	Providing LED Lightings at Mallasandra ward no 13.
2	Sanctioned Estimate No. & Date	EE(Ele)/DZ/EST/ / Dated:
3	Head Of Account	P3290 14th finance commission works –Providing street lights and maintenance.
4	Work Order No & Date	EE/ELE/DZ/WO/ 000032/18-19, Date:-24.12.2018.
5	Name Of the Contractor	M/s KRIDL
6	a) Time stipulated for Completion Work b) Delay in Execution Of Work	90 Days
7	Measurement Recorded in	M.B No: 5129 Page No: 512867 to 512872
8	Check Measurement of the AEE/EE/on	M.B No: 5129 Page No: 512867 to 512872
9	Name of the official incharge of the Work	
	a)Asst. Engineer/ Junior Engineer	Sri.K N Babu Reddy
	b) Asst. Executive Engineer	Sri , Rajendra Naik

Sanctioned Estimate Amount	Amount claim as Per Actually vide as Bills	Difference	
		Excess	Saving
Rs. 10,00,000	Rs. 998403/-	-	Rs. 1597/-

1) Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
2) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the Agreement.

K.N. Babu

Asst/Junior Engineer.

Asst.Exe.Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone.

Executive Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone

Scanned by CamScanner